

DEVIS ESTIMATIF MAIN D'ŒUVRE PLOMBERIE
VILLA DUPLEXE 3 PIECES JUMEELES NSEREKE

TYPES	VILLAS	EVACUATION			ALIMENTATION			APPAREILLAGE SANITAIRE		
		Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL
3 PIECES JUMEELES	309	90%	65 000	58 500		45 000	0		40 000	0
	310	90%	65 000	58 500		45 000	0		40 000	0
	311	90%	65 000	58 500		45 000	0		40 000	0
	312	90%	65 000	58 500		45 000	0		40 000	0
	313	90%	65 000	58 500		45 000	0		40 000	0
	314	90%	65 000	58 500		45 000	0		40 000	0
	315	90%	65 000	58 500		45 000	0		40 000	0
	316	90%	65 000	58 500		45 000	0		40 000	0
	317	90%	65 000	58 500		45 000	0		40 000	0
	318	90%	65 000	58 500		45 000	0		40 000	0
	319	90%	65 000	58 500		45 000	0		40 000	0
	320	90%	65 000	58 500		45 000	0		40 000	0
	394	90%	65 000	58 500		45 000	0		40 000	0
	395	90%	65 000	58 500		45 000	0		40 000	0
	396	90%	65 000	58 500		45 000	0		40 000	0
	397	90%	65 000	58 500		45 000	0		40 000	0
	398	90%	65 000	58 500		45 000	0		40 000	0
	399	90%	65 000	58 500		45 000	0		40 000	0
	401	90%	65 000	58 500		45 000	0		40 000	0
	402	90%	65 000	58 500		45 000	0		40 000	0
	403	90%	65 000	58 500		45 000	0		40 000	0
	404	90%	65 000	58 500		45 000	0		40 000	0
	405	90%	65 000	58 500		45 000	0		40 000	0
	406	90%	65 000	58 500		45 000	0		40 000	0
	407	90%	65 000	58 500		45 000	0		40 000	0
	408	90%	65 000	58 500		45 000	0		40 000	0
	409	90%	65 000	58 500		45 000	0		40 000	0
	410	90%	65 000	58 500		45 000	0		40 000	0
	411	90%	65 000	58 500		45 000	0		40 000	0
	412	90%	65 000	58 500		45 000	0		40 000	0
	30 VILLAS	TOTAL	1950000	1 755 000	TOTAL	1 350 000	0	TOTAL	1 200 000	0

DEVIS ESTIMATIF MAIN D'ŒUVRE PLOMBERIE
VILLA DUPLEX 4 PIECES INDIVIDUELLES NSEREKE

TYPES	VILLAS	EVACUATION			ALIMENTATION			APPAREILLAGE SANITAIRE		
		Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL
4 PIECES INDIVIDUELLES	264	10%	65 000	6 500		65 000	0		65 000	0
	265	10%	65 000	6 500		65 000	0		65 000	0
	266	10%	65 000	6 500		65 000	0		65 000	0
	267	10%	65 000	6 500		65 000	0		65 000	0
	268	10%	65 000	6 500		65 000	0		65 000	0
	269	10%	65 000	6 500		65 000	0		65 000	0
	270	10%	65 000	6 500		65 000	0		65 000	0
	271	10%	65 000	6 500		65 000	0		65 000	0
	272	10%	65 000	6 500		65 000	0		65 000	0
	273	10%	65 000	6 500		65 000	0		65 000	0
	274	10%	65 000	6 500		65 000	0		65 000	0
	275	10%	65 000	6 500		65 000	0		65 000	0
	276	10%	65 000	6 500		65 000	0		65 000	0
	277	10%	65 000	6 500		65 000	0		65 000	0
	278	10%	65 000	6 500		65 000	0		65 000	0
	279	10%	65 000	6 500		65 000	0		65 000	0
	321		65 000	0		65 000	0		65 000	0
	322		65 000	0		65 000	0		65 000	0
	323		65 000	0		65 000	0		65 000	0
	324		65 000	0		65 000	0		65 000	0
	325		65 000	0		65 000	0		65 000	0
	326		65 000	0		65 000	0		65 000	0
	327	10%	65 000	6 500		65 000	0		65 000	0
	328	10%	65 000	6 500		65 000	0		65 000	0
	329	10%	65 000	6 500		65 000	0		65 000	0
	330	10%	65 000	6 500		65 000	0		65 000	0
	331	10%	65 000	6 500		65 000	0		65 000	0
	332	10%	65 000	6 500		65 000	0		65 000	0
	333	10%	65 000	6 500		65 000	0		65 000	0
	334	10%	65 000	6 500		65 000	0		65 000	0
	335	10%	65 000	6 500		65 000	0		65 000	0
	336	10%	65 000	6 500		65 000	0		65 000	0
	337	10%	65 000	6 500		65 000	0		65 000	0
	338	10%	65 000	6 500		65 000	0		65 000	0
	339	10%	65 000	6 500		65 000	0		65 000	0
	340	10%	65 000	6 500		65 000	0		65 000	0
	341	10%	65 000	6 500		65 000	0		65 000	0
	342	10%	65 000	6 500		65 000	0		65 000	0
	343	10%	65 000	6 500		65 000	0		65 000	0
	344	10%	65 000	6 500		65 000	0		65 000	0
	345	10%	65 000	6 500		65 000	0		65 000	0
	346	10%	65 000	6 500		65 000	0		65 000	0
	347	10%	65 000	6 500		65 000	0		65 000	0
	348	10%	65 000	6 500		65 000	0		65 000	0
	371	10%	65 000	6 500		65 000	0		65 000	0
	372	10%	65 000	6 500		65 000	0		65 000	0
	373	10%	65 000	6 500		65 000	0		65 000	0
	374	10%	65 000	6 500		65 000	0		65 000	0
	376	10%	65 000	6 500		65 000	0		65 000	0
	377	10%	65 000	6 500		65 000	0		65 000	0
	378	10%	65 000	6 500		65 000	0		65 000	0
	379	10%	65 000	6 500		65 000	0		65 000	0
	380	10%	65 000	6 500		65 000	0		65 000	0
	381	10%	65 000	6 500		65 000	0		65 000	0
	382	10%	65 000	6 500		65 000	0		65 000	0
	383	10%	65 000	6 500		65 000	0		65 000	0
	384		65 000	0		65 000	0		65 000	0
	385	10%	65 000	6 500		65 000	0		65 000	0
	386		65 000	0		65 000	0		65 000	0
	387	10%	65 000	6 500		65 000	0		65 000	0
	388		65 000	0		65 000	0		65 000	0
	389	10%	65 000	6 500		65 000	0		65 000	0
	390		65 000	0		65 000	0		65 000	0
	391	10%	65 000	6 500		65 000	0		65 000	0
	392	10%	65 000	6 500		65 000	0		65 000	0
	393		65 000	0		65 000	0		65 000	0
66 VILLAS		TOTAL	4 290 000	357 500	TOTAL	4 290 000	0	TOTAL	4 290 000	0

NSEREKE

Entreprise :
Régime fiscal (hors TEE)
Date :

21/05/2024

0 Rappel du march de l'op ration :				
	Montant du march			17 370 000
	Avenant 1			
	Avenant 2			
	Avenant 3			
1	MARCHE HT (compris r vision et avenants) =			17 370 000
2	Soit TTC (le montant TTC peut tre = au HT si nous sommes au TEE)			20 496 600

1 D tail des paiements effectu s

1 963 000										98 150		1 864 850	
N°	Avancement	Date	Montant d j payer	Montant Attechement	Montant		Dette sous-traitant	Total vers	Reste payer				
					Retenue de EXE	5%							
1		21/05/2024	149 500	1 963 000	98 150	-		1 864 850	15 355 650				
2						-		-	15 355 650				
3						-		-	15 355 650				
4						-		-	15 355 650				
5						-		-	15 355 650				
6						-		-	15 355 650				
7						-		-	15 355 650				
8						-		-	15 355 650				
9						-		-	15 355 650				
10						-		-	15 355 650				
11						-		-	15 355 650				
12						-		-	15 355 650				
13						-		-	15 355 650				
14						-		-	15 355 650				
15						-		-	15 355 650				
16						-		-	15 355 650				
17						-		-	15 355 650				
18						-		-	15 355 650				
19						-		-	15 355 650				
20						-		-	15 355 650				
21						-		-	15 355 650				
22						-		-	15 355 650				
23						-		-	15 355 650				
24						-		-	15 355 650				
25						-		-	15 355 650				
26						-		-	15 355 650				
27						-		-	15 355 650				
28						-		-	15 355 650				
29						-		-	15 355 650				
30						-		-	15 355 650				
31						-		-	15 355 650				
32						-		-	15 355 650				

Emiss le :
V rifi le :
Sous-traitant

Signature et cachet

Reçu le :
V rifi le :
Le Ma tre d'Oeuvre