

**DEVIS ESTIMATIF MAIN D'ŒUVRE PLOMBERIE
VILLA DUPLEX 5 PIECES INDIVIDUELLES NSEREKE**

TYPES	VILLAS	EVACUATION			ALIMENTATION			APPAREILLAGE SANITAIRE		
		Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL
5 PIECES INDIVIDUELLES	280	10%	65 000	6 500		65 000	0		70 000	0
	281	90%	65 000	58 500		65 000	0		70 000	0
	282	90%	65 000	58 500		65 000	0		70 000	0
	283	90%	65 000	58 500		65 000	0		70 000	0
	284	90%	65 000	58 500		65 000	0		70 000	0
	285	90%	65 000	58 500		65 000	0		70 000	0
	433	90%	65 000	58 500		65 000	0		70 000	0
	434	90%	65 000	58 500		65 000	0		70 000	0
	435	90%	65 000	58 500		65 000	0		70 000	0
	436	90%	65 000	58 500		65 000	0		70 000	0
	437	90%	65 000	58 500		65 000	0		70 000	0
	438	90%	65 000	58 500		65 000	0		70 000	0
	439	90%	65 000	58 500		65 000	0		70 000	0
	440	10%	65 000	6 500		65 000	0		70 000	0
	441	90%	65 000	58 500		65 000	0		70 000	0
	442	10%	65 000	6 500		65 000	0		70 000	0
	443	10%	65 000	6 500		65 000	0		70 000	0
	444	10%	65 000	6 500		65 000	0		70 000	0
	445		65 000	0		65 000	0		70 000	0
	446		65 000	0		65 000	0		70 000	0
	447		65 000	0		65 000	0		70 000	0
	448		65 000	0		65 000	0		70 000	0
	449		65 000	0		65 000	0		70 000	0
	450		65 000	0		65 000	0		70 000	0
	451		65 000	0		65 000	0		70 000	0
	452		65 000	0		65 000	0		70 000	0
	453		65 000	0		65 000	0		70 000	0
	454		65 000	0		65 000	0		70 000	0
	455		65 000	0		65 000	0		70 000	0
	456		65 000	0		65 000	0		70 000	0
	457		65 000	0		65 000	0		70 000	0
	458		65 000	0		65 000	0		70 000	0
	459	90%	65 000	58 500		65 000	0		70 000	0
	460	10%	65 000	6 500		65 000	0		70 000	0
	461	10%	65 000	6 500		65 000	0		70 000	0
	462	90%	65 000	58 500		65 000	0		70 000	0
	463	90%	65 000	58 500		65 000	0		70 000	0
	37 VILLAS	TOTAL	2 405 000	981 500	TOTAL	2 405 000	0	TOTAL	2 590 000	0

**DEVIS ESTIMATIF MAIN D'ŒUVRE PLOMBERIE
VILLA DUPLEX 4 PIECES JUMEELES N'SEREKE**

TYPES	VILLAS	EVACUATION			ALIMENTATION			APPAREILLAGE SANITAIRE		
		Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL
4 PIECES JUMEELES	287	90%	65 000	58 500		60 000	0		45 000	0
	289	90%	65 000	58 500		60 000	0		45 000	0
	291	90%	65 000	58 500		60 000	0		45 000	0
	293	90%	65 000	58 500		60 000	0		45 000	0
	295	90%	65 000	58 500		60 000	0		45 000	0
	297	90%	65 000	58 500		60 000	0		45 000	0
	299	90%	65 000	58 500		60 000	0		45 000	0
	301	90%	65 000	58 500		60 000	0		45 000	0
	303	90%	65 000	58 500		60 000	0		45 000	0
	305	90%	65 000	58 500		60 000	0		45 000	0
	10 VILLAS	TOTAL	650 000	585 000	TOTAL	600 000	0	TOTAL	450 000	0

**DEVIS ESTIMATIF MAIN D'ŒUVRE PLOMBERIE
VILLA DUPLEX 3 PIECES JUMEELES NSEREKE**

TYPES	VILLAS	EVACUATION			ALIMENTATION			APPAREILLAGE SANITAIRE		
		Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL
	309	90%	65 000	58 500		45 000	0		40 000	0
	310	90%	65 000	58 500		45 000	0		40 000	0
	311	90%	65 000	58 500		45 000	0		40 000	0
	312	90%	65 000	58 500		45 000	0		40 000	0
	313	90%	65 000	58 500		45 000	0		40 000	0
	314	90%	65 000	58 500		45 000	0		40 000	0
	315	90%	65 000	58 500		45 000	0		40 000	0
	316	90%	65 000	58 500		45 000	0		40 000	0
						45 000	0		40 000	0

374	90%	65 000	58 500		65 000	0		65 000	0
376	90%	65 000	58 500		65 000	0		65 000	0
377	90%	65 000	58 500		65 000	0		65 000	0
378	90%	65 000	58 500		65 000	0		65 000	0
379	90%	65 000	58 500		65 000	0		65 000	0
380	10%	65 000	6 500		65 000	0		65 000	0
381	90%	65 000	58 500		65 000	0		65 000	0
382	90%	65 000	58 500		65 000	0		65 000	0
383	90%	65 000	58 500		65 000	0		65 000	0
384	90%	65 000	58 500		65 000	0		65 000	0
385	90%	65 000	58 500		65 000	0		65 000	0
386	90%	65 000	58 500		65 000	0		65 000	0
387	90%	65 000	58 500		65 000	0		65 000	0
388	90%	65 000	58 500		65 000	0		65 000	0
389	90%	65 000	58 500		65 000	0		65 000	0
390		65 000	0		65 000	0		65 000	0
391	90%	65 000	58 500		65 000	0		65 000	0
392	90%	65 000	58 500		65 000	0		65 000	0
393		65 000	0		65 000	0		65 000	0
66 VILLAS	TOTAL	4 290 000	3 692 000	TOTAL	4 290 000	0	TOTAL	4 290 000	0

TRAVAUX DE PLOMBERIE DE 66 VILLAS DUPLEX 4PI ET 30 VILLAS BASSES 3PJ SUR CALLISTO BNEDT PHASE 2 NSEREKE

DESIGNATION	NOMBRE DE VILLAS	TOTAL CUMULES
VILLAS 3 PIECES JUMEEES	30	1 755 000
VILLAS 4 PIECES JUMEEES	10	585 000
VILLAS 5 PIECES INDIVIDUELLES	37	981 500
VILLAS 4 PIECES INDIVIDUELLES	66	3 692 000
TOTAUX	143	7 013 500,00 CF

RECAPITULATIF VILLAS 3PJ, 4PI, 4PJ ET 4PI N°/ 2023

Libellé	MARCHE DE BASE TOTAL	MONTANT			% GLOBAL FINANCIER
		Précédent	Cumulé	Attaché	
PLOMBERIE	26 470 000	6 279 000	7 013 500	734 500	26,50%
SOUS-TOTAL BATIMENT ILOT 30-31-35-36-37-40-42-43-45-33-32-47-48		6 279 000	7 013 500	734 500	
TOTAL HTVA	26 470 000	6 279 000	7 013 500	734 500	

SOUS-TRAITANT
N'SEREKE
Contact: 07-47-00-82-13

ARTEMIS CONSTRUCTION ET TRAVAUX

DEVIS ESTIMATIF MAIN D'ŒUVRE PLOMBERIE
VILLA DUPLEX 5 PIECES INDIVIDUELLES NSEREKE

TYPES	VILLAS	EVACUATION			ALIMENTATION			APPAREILLAGE SANITAIRE		
		Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL
5 PIECES INDIVIDUELLES	280	10%	65 000	6 500		65 000	0		70 000	0
	281	90%	65 000	58 500		65 000	0		70 000	0
	282	90%	65 000	58 500		65 000	0		70 000	0
	283	90%	65 000	58 500		65 000	0		70 000	0
	284	90%	65 000	58 500		65 000	0		70 000	0
	285	90%	65 000	58 500		65 000	0		70 000	0
	433	90%	65 000	58 500		65 000	0		70 000	0
	434	90%	65 000	58 500		65 000	0		70 000	0
	435	90%	65 000	58 500		65 000	0		70 000	0
	436	90%	65 000	58 500		65 000	0		70 000	0
	437	90%	65 000	58 500		65 000	0		70 000	0
	438	90%	65 000	58 500		65 000	0		70 000	0
	439	90%	65 000	58 500		65 000	0		70 000	0
	440	10%	65 000	6 500		65 000	0		70 000	0
	441	90%	65 000	58 500		65 000	0		70 000	0
	442	10%	65 000	6 500		65 000	0		70 000	0
	443	10%	65 000	6 500		65 000	0		70 000	0
	444	10%	65 000	6 500		65 000	0		70 000	0
	445		65 000	0		65 000	0		70 000	0
	446		65 000	0		65 000	0		70 000	0
	447		65 000	0		65 000	0		70 000	0
	448		65 000	0		65 000	0		70 000	0
	449		65 000	0		65 000	0		70 000	0
	450		65 000	0		65 000	0		70 000	0
	451		65 000	0		65 000	0		70 000	0
	452		65 000	0		65 000	0		70 000	0
	453		65 000	0		65 000	0		70 000	0
	454		65 000	0		65 000	0		70 000	0
	455		65 000	0		65 000	0		70 000	0
	456		65 000	0		65 000	0		70 000	0
	457		65 000	0		65 000	0		70 000	0
	458		65 000	0		65 000	0		70 000	0
	459	90%	65 000	58 500		65 000	0		70 000	0
	460	10%	65 000	6 500		65 000	0		70 000	0
	461	10%	65 000	6 500		65 000	0		70 000	0
	462	90%	65 000	58 500		65 000	0		70 000	0
	463	90%	65 000	58 500		65 000	0		70 000	0
	37 VILLAS	TOTAL	2 405 000	981 500	TOTAL	2 405 000	0	TOTAL	2 590 000	0

DEVIS ESTIMATIF MAIN D'ŒUVRE PLOMBERIE
VILLA DUPLEX 4 PIECES JUMEELES N'SEREKE

TYPES	VILLAS	EVACUATION			ALIMENTATION			APPAREILLAGE SANITAIRE		
		Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL
4 PIECES JUMEELES	287	90%	65 000	58 500		60 000	0		45 000	0
	289	90%	65 000	58 500		60 000	0		45 000	0
	291	90%	65 000	58 500		60 000	0		45 000	0
	293	90%	65 000	58 500		60 000	0		45 000	0
	295	90%	65 000	58 500		60 000	0		45 000	0
	297	90%	65 000	58 500		60 000	0		45 000	0
	299	90%	65 000	58 500		60 000	0		45 000	0
	301	90%	65 000	58 500		60 000	0		45 000	0
	303	90%	65 000	58 500		60 000	0		45 000	0
	305	90%	65 000	58 500		60 000	0		45 000	0
	10 VILLAS	TOTAL	650 000	585 000	TOTAL	600 000	0	TOTAL	450 000	0

DEVIS ESTIMATIF MAIN D'ŒUVRE PLOMBERIE
VILLA DUPLEX 3 PIECES JUMEELES NSEREKE

TYPES	VILLAS	EVACUATION			ALIMENTATION			APPAREILLAGE SANITAIRE		
		Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL	Avancement	PU H TVA	TOTAL
	309	90%	65 000	58 500	80%	45 000	36 000		40 000	0
	310	90%	65 000	58 500	80%	45 000	36 000		40 000	0
	311	90%	65 000	58 500	80%	45 000	36 000		40 000	0
	312	90%	65 000	58 500	80%	45 000	36 000		40 000	0
	313	90%	65 000	58 500	80%	45 000	36 000		40 000	0
	314	90%	65 000	58 500	80%	45 000	36 000		40 000	0
	315	90%	65 000	58 500	80%	45 000	36 000		40 000	0
	316	90%	65 000	58 500	80%	45 000	36 000		40 000	0

374	90%	65 000	58 500		65 000	0		65 000	0
376	90%	65 000	58 500		65 000	0		65 000	0
377	90%	65 000	58 500		65 000	0		65 000	0
378	90%	65 000	58 500		65 000	0		65 000	0
379	90%	65 000	58 500		65 000	0		65 000	0
380	10%	65 000	6 500		65 000	0		65 000	0
381	90%	65 000	58 500		65 000	0		65 000	0
382	90%	65 000	58 500		65 000	0		65 000	0
383	90%	65 000	58 500		65 000	0		65 000	0
384	90%	65 000	58 500		65 000	0		65 000	0
385	90%	65 000	58 500		65 000	0		65 000	0
386	90%	65 000	58 500		65 000	0		65 000	0
387	90%	65 000	58 500		65 000	0		65 000	0
388	90%	65 000	58 500		65 000	0		65 000	0
389	90%	65 000	58 500		65 000	0		65 000	0
390		65 000	0		65 000	0		65 000	0
391	90%	65 000	58 500		65 000	0		65 000	0
392	90%	65 000	58 500		65 000	0		65 000	0
393		65 000	0		65 000	0		65 000	0
66 VILLAS	TOTAL	4 290 000	3 692 000	TOTAL	4 290 000	832 000	TOTAL	4 290 000	0

TRAVAUX DE PLOMBERIE DE 66 VILLAS DUPLEX 4PI ET 30 VILLAS BASSES 3PJ SUR CALLISTO BNEDT PHASE 2 NSEREKE

DESIGNATION	NOMBRE DE VILLAS	TOTAL CUMULES
VILLAS 3 PIECES JUMEELES	30	2 403 000
VILLAS 4 PIECES JUMEELES	10	585 000
VILLAS 5 PIECES INDIVIDUELLES	37	981 500
VILLAS 4 PIECES INDIVIDUELLES	66	4 524 000
TOTAUX	143	8 493 500,00 CF

RECAPITULATIF VILLAS 3PJ, 4PI, 4PJ ET 4PI N°/ 2023

Libellé	MARCHE DE BASE TOTAL	MONTANT			% GLOBAL FINANCIER
		Précédent	Cumulé	Attaché	
PLOMBERIE					
SOUS-TOTAL BATIMENT ILOT 30-31-35-36-37-40-42-43-45-33-32-47-48	26 470 000	7 013 500	8 493 500	1 480 000	32,09%
TOTAL HTVA		7 013 500	8 493 500	1 480 000	
	26 470 000	7 013 500	8 493 500	1 480 000	

SOUS-TRAITANT
N'SEREKE
Contact: 07-47-00-82-13

ARTEMIS CONSTRUCTION ET TRAVAUX